

PLAN2SITE AI - DEMO CONSTRUCTION MASTER PLAN

Project: **My House Project** | Type: Residential Construction | Location: Pune | Start Date: Day 1

1. Executive Summary & Project Scope

This master plan outlines the baseline execution schedule for the construction of a 2-story residential house in Pune. The project consists of 11 sequential core activities spanning 50 calendar days. All contractors and site managers must adhere strictly to the target start and completion timelines established in this document to prevent schedule slippage.

2. Baseline Execution Schedule & Work Breakdown

Seq	Task Name	Description	Planned Start	Planned End	Duration
1	Site Preparation	Clear site debris, set up temporary fencing and utility connections.	Day 1.	Day 2	2 Days
2	Excavation	Earthwork excavation for foundations, footing trenches, and debris disposal.	Day 3.	Day 5	3 Days
3	Foundation	Concrete footings, RCC sub-structure, and column starter placement.	Day 6.	Day 10	5 Days
4	Columns & Beams	Erection of RCC columns, beam shuttering, and structural pouring.	Day 11.	Day 16	6 Days
5	Brickwork	Superstructure AAC brick masonry walls for ground and first floor.	Day 17.	Day 25	9 Days
6	Electrical Work	Electrical conduit chasing, box embedding, and main wiring layout.	Day 24.	Day 28	5 Days
7	Plumbing Work	Water supply piping, drainage line installation, and sanitary rough-in.	Day 26.	Day 30	5 Days
8	Plastering	Internal smooth plaster finish and external weather-proof plastering.	Day 31.	Day 36	6 Days
9	Flooring	Vitrified tile laying in living rooms and anti-skid tiles in bathrooms.	Day 37.	Day 42	6 Days
10	Painting	Wall primer, putty application, and final coat acrylic emulsion paint.	Day 43.	Day 47	5 Days
11	Final Inspection	Quality snag audit, safety clearance, and client key handover.	Day 48.	Day 50	3 Days

3. Site Quality & Schedule Controls

Site updates must be recorded daily by the designated Site Reporter. Concrete pouring for foundation and column works requires mandatory site inspection logs. Any delay exceeding 2 days on critical path items (Foundation, Columns, Brickwork) must be flagged immediately to the Project Planner for schedule reconciliation.